NO.NC/PMC/YPD/W3/2018-19/PA

Date: 18-12-2018

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Attur ward - 3 Fixing of open GYM equipment in Park Near Ambabhavi Temple

Item No	Description of work	Unit	Qty
1	Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manualluy (other than foundation of buildings, culverts, road drains and	Cum	28.06
2	Providing, laying spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the materail with water at OMC in	Cum	19.71
3	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240 Kgs, with 20mm and down size graded granite metal coarse aggregtes @	Cum	20.88
4	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring,	Sqm	131.40
5	Providing and fixing pre cast solid concrete kerb stones made out of CC 1:2:4 and finished with CM 1:3 plastrering and finishing cutting etc., complete. 450 x 150 x	Nos	106.67
6	Providing and applying ready mix Priming coat over concrete/masonary/asbestos cement sheet/plastered surfaces brushing to give an even shade after preparing	Sqm	14.50
7	Providing and applying floor painting with ready mix paint in two coats (excluding primer coat) on new concrete/asbestos cement sheet/plastered surfaces brushing	Sqm	14.50
8	Supply & Fixing of bicycle.metal : All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are	Nos	2.00
9	Supply & Fixing of Seated Chest Press : All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are	Nos	1.00
10	Supply & Fixing Self Weighted Rower: All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are	Nos	2.00
11	Supply & Fixing of HD setup station Metal : All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are	Nos	2.00
12	Supply & Fixing of HD squat pushing Metal : All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are	Nos	2.00

13	Supply & Fixing of HD Mini Ski : All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are	Nos	2.00
14	Supply & Fixing of HD Waist Twister Metal: All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are	Nos	2.00
15	Supply & Fixing of Tai Chi Spinners: All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are	Nos	1.00
16	Supply & Fixing of Rider Metal: All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are	Nos	2.00
17	Supply & Fixing of Elliptical Cross Trainer: All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are	Nos	2.00
18	Supply & Fixing of Arm & pedal bike.metal : All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are	Nos	2.00
19	Provding and Fixing B.S.Slab granite benches as per design and drawing , including material cost, transportation, hire charges of machinery complete with all lead and	each	10.00
20	Conveying the excavated earth (lead charges) to a with lead of 10kms with all lead and lift. including loading and unloading charges etc., complete as per direction of	Cum	28.06

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore